


ID	Task Name	Duration	Start	Finish	Apr 8, '18	May 20, '18	Jul 1, '18	Aug 12, '18	Sep 23, '18	Nov 4, '18	Dec 16, '18	Jan 27, '19	Mar 10, '19	Apr 21, '19	Jun 2, '19
					S	S	S	S	S	S	S	S	S	S	S
1	St. Johnsbury CSO Oak St. Water, Sewer & Storm Improvements	30 days	Mon 5/7/18	Fri 6/15/18											
2	Emerson St. Install Water Main	6 days	Mon 5/7/18	Mon 5/14/18											
3	Emerson Water Services	5 days	Mon 5/14/18	Fri 5/18/18											
4	Union St. Install Sewer Main	7 days	Tue 5/15/18	Wed 5/23/18											
5	Install Sewer Services Union	7 days	Mon 5/21/18	Tue 5/29/18											
6	Emerson St. Sewer Main Install MH 6 to MH 17	9 days	Thu 5/24/18	Tue 6/5/18											
7	Emerson St. Sewer Services	4 days	Wed 6/6/18	Mon 6/11/18											



Project: St. Johnsbury CSO Oak St. Draft 3
Date: Thu 5/3/18

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	